

Functional Performance Test

[Project Name]

System: **Security**
Location:

Tag: **SSDP-**

Service: **Field Panel**
Building:

<i>Functional Performance Test</i>	<i>Pass</i>	<i>Fail</i>	<i>Remarks:</i>
FPT Test Prerequisites			
SVC forms completed and signed and dated			
Certification of Readiness for Inspection Completed submitted.			
Functional test procedures reviewed and approved by installing contractor.			
Door with Function Code per specifications			
General Door Items			
__ Full Open Swing to Close Test __ Sharp Pull Test __ Door Latch Test (Lip Test)			
Door Junction Panel (DJP)			
Tamper Tested			
Shop Drawings Correctly Depict Wiring			
Locking Method			
__ Magnetic Lock Locking Device Tamper Tested Bonding Sensor Tested (Mag Lock) Bracket Condition/Strike Play (Mag Lock) __ Electric Strike Latch Bolt/Cam Monitor Tested __ Monitor Strike Flush Bolt Monitor Tested __ Electric Mortise Lock Door Position Switch Tested Latch Bolt/Cam Monitor Tested __ Electric Exit Device – Trim Release __ ADA Operator __ Electric Exit Device – Latch Retraction __ Alarm Lock __ TurnStile			
Entry Method			
Entry Functionality Tested			

This Functional Performance Test document represents FCG's standard test protocol, basic functional test, and FCG's best understanding of the designed sequence of operation. This document DOES NOT define design intent, supersede contract documents, or direct means and methods.

Functional Performance Test

[Project Name]

System: **Security**
Location:

Tag: **SSDP-**

Service: **Field Panel**
Building:

<i>Functional Performance Test</i>	<i>Pass</i>	<i>Fail</i>	<i>Remarks:</i>
___ Card Reader ___ Key Pad ___ Telephone Entry Unit (TEU) ___ Door Actuator ___ Intercom ___ Door Unlock Time ___ Seconds			
Exit Method			
Exit Functionality Tested			
___ Electric Exit Device Request to Exit / Forced Door ___ Motion Detector ___ Pushbutton Request to Exit / Forced Door ___ Card reader ___ Delayed Egress Device ___ Delayed Egress Magnetic Lock ___ Alarmed Exit Device ___ Exit Trim/Electric Mortise Lock ___ RF ___ Touch Pull ___ Exit Loop			
Alarm, Monitoring, Control and Interfaces			
Graphical User Interface (GUI)			
Fire Alarm Interface Tested			
Central Control Functionality Tested			
Local Sounder Functionality Tested			
Central Alarm Reporting Tested			
Third Reader Functionality Tested			
Camera (Mark # ___) Interface			

Number	Date	Remark
1		
2		
3		

This Functional Performance Test document represents FCG's standard test protocol, basic functional test, and FCG's best understanding of the designed sequence of operation. This document DOES NOT define design intent, supersede contract documents, or direct means and methods.

Functional Performance Test

[Project Name]

System: **Security**
Location:

Tag: **SSDP-**

Service: **Field Panel**
Building:

4		
---	--	--

FCG Sample Document