

## Functional Performance Test

**[Project Name]**

System: **Domestic Hot Water**

Tag: **DHW**

Service: **Fixtures**

<i>Functional Performance Test</i>	<i>P</i>	<i>F</i>	<i>Remarks</i>
<b>Occupied Mode EWH-1 Control</b>			
Turn EWH-1 disconnect on			
EWH-1 on and delivers domestic hot water to building			
Verify fully automatic controls for surface-mount thermostat			
Record thermostat design intent temperature ( °F)			
<b>Verify Temperatures at Water Fixtures</b>			
Open hot water at Lavatory (L-1) in Men's Restroom 112			
Record L-1 water temperature ( °F)			
Open hot water at Lavatory (L-1) in Women's Restroom 111			
Record L-1 water temperature ( °F)			
Open hot water at Mop Basic (MR-1) in Mech. 109			
Record MR-1 water temperature ( °F)			
Open hot water at Sink (SK-1) in Break Room 110			
Record SK-1 water temperature ( °F)			

Number	Date	Remark
1		
2		
3		
4		
5		